EXTENSION OF TIME PROPOSAL

1	Name of Work	Removal of Debris and Berm cutting in Chamundeswari layout K N V 1st stage, 2nd stage and Vemanna layout in ward no. 10 Doddabommasandra Vidyaranyapura Sub Division.
2	Amount of Work Portion	Rs. 8,39,948.00
3	Estimated Cost	Rs. 10.00 Lakhs
4	Name of Contractor	Sri. Munireddy C (S S P Enterprises)
5	Agreement No.	EE/BTP/BBMP/Ag No. 47/20-21, Date: 16-07-2020
6	No. and date under wchich Work Order issued	BBMP/EE/BTP/WO/47/2020-21, Date: 16-07-2020
7	Time limit originally fixed for completion	140 Days
8	Date of application by the contractor for granting extension of time	25-11-2020
9	Date of receipt of application in the sub division office	25-11-2020
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	48 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued	No
21	Remarks of the AEE and the daily reate of penalty	
22	Remarks of the EE with the daily reate of penalty proposed	Ext Proposal along with penalty Rs. 1000/- pd

Asst. Engineer

Asst. Executive Engineer

Executive Engineer